


Case #: PU-14-813

Project: North Killdeer Loop Phase I

Month Ending: January 31, 2017



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

| Title | Name | Company | Office Phone | Cell Phone | Email Address |
|------------------|-----------------|----------------|--------------|--------------|--|
| Project Manager | Amanda Wangler | Basin Electric | 701-557-5771 | 701-527-5615 | awangler@bepc.com |
| Project Engineer | Shane Vasbinder | Basin Electric | 701-557-5779 | 701-226-2941 | svasbinder@bepc.com |
| Project Engineer | Chad Kuntz | Basin Electric | 701-557-5743 | 701-400-9436 | ckuntz@bepc.com |

Safety

None

Environmental

Maintain BMP's and SWPPP inspections

Land Owner/Public Issues

None

Structure Move Requests

None

Construction Progress

Patent Gate Substation:

Substation was energized on August 19th. Final punch list and camera work was completed.

Kummer Ridge Substation:

Substation was energized on September 27th.

Patent Gate to Kummer Ridge Transmission Line:

Line was energized September 27th.

Reclamation work was halted at the beginning of the month due to snow. Project team will continue to evaluate ROW conditions and weather for re-start of reclamation activities in the Spring.

Scheduled Activities

Patent Gate Substation:

None

Kummer Ridge Substation:

None

Patent Gate to Kummer Ridge Transmission Line:

Reclamation will continue restart in the Spring as ground and weather conditions allow.

Comments