



**Megan C. Davis**  
**Meadowlark Midstream Company, LLC**  
5910 N. Central Expressway, Suite 350  
Dallas, TX 75206

Phone: 214.462.7704  
Fax: 214.306.8047  
[mdavis@summitmidstream.com](mailto:mdavis@summitmidstream.com)

August 31, 2015

*Via FedEx*

Mr. John Hamre  
Administrative Assistant  
North Dakota Public Service Commission  
600 E. Boulevard, Dept. 408  
Bismarck, ND 58505-0480

Re: Case No.: PU-14-823  
Meadowlark Midstream Company, LLC  
10" Crude Oil Pipeline – Stampede

Dear John:

Per your request, enclosed please find two copies of the Project Status Report e-filed on August 31, 2015, in the above-referenced case.

Should you have any questions or need any additional information, please do not hesitate to contact me (214.462.7704) or my assistant, Jessica Williams (214.242.1954).

Sincerely,

Megan C. Davis  
Vice President – Regulatory and Senior Counsel

Enclosures

47 PU-14-823 Filed: 8/31/2015 Pages: 4  
Project status report

Meadowlark Midstream Company, LLC  
Megan Davis



## PROJECT STATUS REPORT

**SUBJECT:** Stampede 10" Pipeline Project PU-14-823

**DATE(s):** August 31, 2015

---

### **Stampede 10" Pipeline:**

1. Maps – The attached maps show the portions of the line where pipeline installation activities have been completed (i.e. pipeline is installed below grade) highlighted in green.
2. Construction Staking - All construction staking activities have been completed.
3. ROW Clearing – All 46 of 46 miles of ROW has been cleared.
4. Pipe Stringing - Approximately 38 of 46 miles of line pipe has been strung out on the ROW.
5. Pipe Welding - Approximately 35 of 46 miles of line pipe has been welded out.
6. Pipe Installation - Approximately 22 of 46 miles of pipeline has been placed below grade.

### **Stampede Station:**

1. Final construction permits from Burke County on 7/21/15.
2. Most major equipment for this site is ready-to-ship. Construction is currently being bid out.
3. Construction start date is tentatively scheduled for late August ( $\approx$  8/24) with construction activities projected to take 1 – 1.5 months.
4. Stampede Station should be ready for commissioning by mid-October ( $\approx$  10/15), but will not be able to be commissioned until the pipeline is completed.