



## PROJECT STATUS REPORT

**SUBJECT:** Stampede 10" Pipeline Project PU-14-823

**DATE(s):** September 10, 2015

---

### Stampede 10" Pipeline:

1. Overall –Coating repairs on line pipe with coating damage have been completed, and pipeline construction has resumed at an increased pace. Pipeline construction is scheduled for completion by the end of October ( $\approx$  10/31) with commissioning by mid-November ( $\approx$  11/15).
2. Construction Staking - All construction staking activities have been completed.
3. ROW Clearing – All 46 of 46 miles of ROW has been cleared.
4. Pipe Stringing - Approximately 43 of 46 miles of line pipe has been strung out on the ROW.
5. Pipe Welding - Approximately 39 of 46 miles of line pipe has been welded out.
6. Pipe Installation - Approximately 29 of 46 miles of pipeline has been placed below grade. The west side (Divide Station side) of the pipeline has 17 miles installed, and the east side (Stampede side) has 12 miles installed.

### Stampede Station:

1. Final construction permits from Burke County on 7/21/15.
2. Most major equipment for this site is ready-to-ship. Various construction items are still being bid out.
3. Basic construction activities at Stampede are to begin the week of 9/7. Construction activities are projected to take 1 – 1.5 months.
4. Stampede Station should be ready for commissioning by mid-October ( $\approx$  10/15), but will not be able to be commissioned until the pipeline is completed.

49 PU-14-823 Filed: 9/11/2015 Pages: 1  
Meadowlark Midstream Crude Oil Pipeline progress  
report – week ending 9-10-2015

Meadowlark Midstream Company, LLC