



PROJECT STATUS REPORT

SUBJECT: Stampede 10" Pipeline Project

DATE(s): September 18, 2015

Stampede 10" Pipeline:

1. Overall –Coating repairs on line pipe with coating damage have been completed. Pipeline construction is scheduled for completion by the end of October (\approx 10/31) with commissioning by mid-November (\approx 11/15).
2. Construction Staking - All construction staking activities have been completed.
3. ROW Clearing – All 46 of 46 miles of ROW has been cleared.
4. Pipe Stringing – All 46 of 46 miles of line pipe has been strung out on the ROW.
5. Pipe Welding - Approximately 43 of 46 miles of line pipe has been welded out.
6. Pipe Installation - Approximately 33 of 46 miles of pipeline has been placed below grade. The west side (Divide Station side) of the pipeline has 20 miles installed, and the east side (Stampede side) has 13 miles installed.

Stampede Station:

1. Final construction permits from Burke County on 7/21/15.
2. Most major equipment for this site is ready-to-ship. Various construction items are still being bid out.
3. Basic construction activities at Stampede began the week of 9/7 (surge relief tank foundation). Construction activities are projected to take 1 – 1.5 months.
4. Stampede Station should be ready for commissioning by mid-October (\approx 10/15), but will not be able to be commissioned until the pipeline is completed.

52 PU-14-823 Filed: 9/21/2015 Pages: 1
Meadowlark Midstream Crude Oil Pipeline progress
report – week ending 9-18-2015

Meadowlark Midstream Company, LLC