



## PROJECT STATUS REPORT

**SUBJECT:** PU-14-823 Stampede 10" Pipeline Project

**DATE(s):** October 7, 2015

---

### **Stampede 10" Pipeline:**

1. Overall –Coating repairs on line pipe with coating damage have been completed. Pipeline construction is scheduled for final completion by the end of October ( $\approx$  10/31) with commissioning by mid-November ( $\approx$  11/15). The only remaining section to be installed is the railroad crossing near the Stampede Station site. Hydro testing of the line will take place in 3 segments. The first section is currently being filled.
2. Construction Staking - All construction staking activities have been completed.
3. ROW Clearing – All 46 of 46 miles of ROW has been cleared.
4. Pipe Stringing – All 46 of 46 miles of line pipe has been strung out on the ROW.
5. Pipe Welding – All 46 of 46 miles of line pipe has been welded out.
6. Pipe Installation – More than 45 of 46 miles of pipeline has been placed below grade. The only remaining section to be installed is the railroad crossing near the Stampede Station site which construction is preparing to bore.
7. Hydro testing - Hydro testing of the line will take place in 3 segments. The first section is currently being filled.

### **Stampede Station:**

1. Most major equipment has been shipped to site, with the lone exception of the surge relief tank which will ship once the tank foundation is complete.
2. Construction activities are projected to take 1 – 1.5 months.
3. Stampede Station should be ready for commissioning by early November ( $\approx$  11/1), but will not be able to be commissioned until the pipeline is completed.

55 PU-14-823 Filed: 10/13/2015 Pages: 1  
Meadowlark Midstream Crude Oil Pipeline progress  
report – week ending 10-7-2015

Meadowlark Midstream Company, LLC