



PSC - Monthly Construction Progress Report

Case No. PU-14-829

Project: Pioneer Generation Station Phase III

Monthly Report: June 2015

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Josh Rossow	Basin Electric	701-557-5628	701-516-6556
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Mark Winn	Basin Electric	TBD	701-880-1387
Construction Manager	Johny Godwin	Burns & McDonnell	TBD	816-377-7275

Project Safety & Environmental

No safety incidents this month
Site received rain; BMP's were serviced as needed

Construction Progress

Contractor continues to work on site grading, spreading topsoil, and storm water piping
Construction job trailer set up is complete and communications established
Concrete foundation work has started
Underground electrical conduit work has begun
Job site perimeter chain link fencing has started

Scheduled Activities

Continue work on site grading
Continue to work on site fence, underground conduit and piping runs, and foundations
Drilled pier contractor to be on site July 6th
Mechanical contractor will be on site to begin receiving material

Comments

Electrical Contractor Prebid meeting to be held July 1st

Report Signatory	Date
Mark Winn - Construction Coordinator	