



PSC - Monthly Construction Progress Report

Case No. PU-14-829

Project: Pioneer Generation Station Phase III

Monthly Report: July 2015

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Josh Rossow	Basin Electric	701-557-5628	701-516-6556
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Mark Winn	Basin Electric	TBD	701-880-1387
Construction Manager	Johny Godwin	Burns & McDonnell	TBD	816-377-7275

Project Safety & Environmental

One incident - first aid, ankle sprain - no lost time
One incident - property damage - no injuries

Construction Progress

Contractor has finished construction site grading
Concrete foundation work is progressing along well
North Engine Hall building structural steel is up and prep work for sheeting is in progress
Underground conduit work continues
Job site perimeter fence is completed
Underground trenching for water lines has begun along with Fire Water Tank construction
Drilled pier work is progressing
Mechanical contractor is on site receiving equipment shipments

Scheduled Activities

Continue with concrete foundation work, conduit and piping runs, drilled pier work.
Fire Water tank erection will continue along as will the Engine Hall building erecting
Mechanical contractor to continue receiving equipment shipments

Comments

Electrical contractor is not on site at this time

Report Signatory	Date
Mark Winn - Construction Coordinator	July 30, 2015