



PSC - Monthly Construction Progress Report

Case No. PU-14-829

Project: Pioneer Generation Station Phase III

Monthly Report: August 2015

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Josh Rossow	Basin Electric	701-557-5628	701-516-6556
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Mark Winn	Basin Electric	TBD	701-880-1387
Construction Manager	Johny Godwin	Burns & McDonnell	TBD	816-377-7275

Project Safety & Environmental
One incident - first Aid, scraped thigh - no lost time

Construction Progress
<p>Concrete foundation work is complete on the main building complex, drilled piers and stack foundations. GSU blast wall construction has started.</p> <p>Main building structural steel is complete and insulating and sheeting is done on the North Engine Hall and work progresses to the South Hall.</p> <p>Fire Water Tank erection, sandblasting and painting is complete as is hydro testing.</p> <p>Radiator support steel and Radiators have been installed for the North Engine Hall. With work started on the South Engine Hall support steel.</p> <p>Preconstruction meeting for PGS III Switch Yard was held 8/25/2015 with mobilization and construction to follow.</p> <p>PGS III permitted construction area sprayed for weeds</p>

Scheduled Activities
<p>Continue with concrete foundation work with the intent of finishing foundation work, conduit and piping runs, Fire Water Tank commissioning and Engine Hall building erection.</p> <p>Mechanical contractor to continue receiving equipment shipments, setting support steel and cooling radiators</p> <p>Base coat paving on site perimeter road scheduled</p> <p>Exhaust stacks to be erected</p> <p>Switch yard drilled pier work, site perimeter trenching and conduits run, site grounding started and material shipments being received</p>

Comments
<p>Electrical contractor is not on site at this time</p> <p>One Call Ticket attached for Switch Yard work area</p>

Report Signatory	Date
Mark Winn - Construction Coordinator	

The [TicketLINK](#) may also be used to view utility status, request a 'Relocate' or 'Cancel' a request. If you have any questions, call 563-884-7762.

Ticket Summary

Request # 15148083 **LORQ ROUTINE**
Work to Begin Date : 8/26/15 9:00 AM CT **Original Call Date:** 8/24/15 8:51 AM CT
Type of Work: BELOW GRADE GROUNDING AND CONDUIT.
County: WILLIAMS **Place:** WILLISTON
Address: 5639 151ST AVE NW
Nearest Intersection: 56TH ST NW
Township: 155N **Rng:** 103W **Sect-Qtr:** 20-SE
Caller Lat: **Lon:** **Zone:** **Nad:**
Depth: 4FT **Explosives:** N **Tunneling/Boring:** N

Location of Work:

WORK WILL BE DONE ON THE SITE OF A POWER PLANT. THE WORK WE WILL BE DOING IS WITHIN THE SUBSTATION PORTION. IT IS DIFFICULT TO EXPLAIN, PLEASE CALL GREG GORRON AS HE WILL BE ON SITE. HIS PHONE # IS 218-232-3619.

Remarks: CALLER REQUESTS UTILITIES SEE JOB FOREMAN ON SITE

Caller Information

Company: NATIONAL CONDUCTOR CONSTRUCTOR **Fax:** (218)828-8103
Contact Name: TONY FARGO **Phone:** (218)828-8171
Address: 18119 STATE HIGHWAY 371
BRainerd, MN 56401
Alt. Contact: GREG GORRON **Phone:** 218-232-3619
Contact Email: tonyf@nationalconductor.com
Work Being Done For: BASIN ELECTRIC COOPERATIVE

Members Notified:

BEARPW01 - ONEOK ROCKIES MIDS (800)778-7831
MOUNT01 - MOUNTRAIL/WILLIAMS (701)577-3765
NWCOMM02 - NORTHWEST COMMUNIC (406)274-4149
WILSTN01 - WBI ENERGY TRANSMI (888)859-7291
WMSRW01 - WILLIAMS RURAL WAT (701)774-8915

If there are any private underground facility operators in the excavation area, you should notify them directly.