

PSC - Monthly Construction Progress Report

Case No. PU-14-829

Project: Pioneer Generation Station Phase III

Monthly Report: December 2015

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Josh Rossow	Basin Electric	701-557-5628	701-516-6556
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Mark Winn	Basin Electric	TBD	701-880-1387
Construction Manager	Johny Godwin	Burns & McDonnell	TBD	816-377-7275

Project Safety & Environmental

No incidents to report this period.

Construction Progress

PGS Phase III construction progress is at approximately 70% complete with Switch Yard completion at approximately 90% complete. All building erection is complete at this time with the exception of window installation and interior finish work. Temporary heaters are being used to heat the buildings till gas connections are completed to gas supplier. Electrical cable tray installation and cable pulling along with mechanical piping work is progressing along well that includes both inside and outside work areas. Work on auxiliary equipment connections to the Wartsila engines continues progressing steadily. Electrical testing on electrical equipment at the Switch Yard and at the plant site has begun by an independent testing contractor.

PGS Phase III Switch Yard has completed all erection work and has pulled all electrical cables in with the exception of the Station Service cable. Electrical terminations of the cables is in progress.

Scheduled Activities

PGS Phase III - Admin work area will include window installation along with finishing the area for County inspection for occupancy permit on January 25, 2016.

Work on piping and platform installs in the Tank Containment Building.

Work to continue on electrical and mechanical piping both inside and outside the Engine Halls.

PSC inspection is scheduled on January 5, 2016 of the permit area at PGS Phase III

Switch Yard work area will be in the control building terminating wire along with Station Service cable pulling and terminating outside. There will also be third party testing of equipment going on at this time.

Comments

None

Report Signatory	Date
Mark Winn - Construction Coordinator	