

## PSC - Monthly Construction Progress Report

Case No. PU-14-829

Project: Pioneer Generation Station Phase III

Monthly Report: January 2016

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Josh Rossow	Basin Electric	701-557-5628	701-516-6556
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Mark Winn	Basin Electric	TBD	701-880-1387
Construction Manager	Johny Godwin	Burns & McDonnell	TBD	816-377-7275

### Project Safety & Environmental

Incident where an employee slipped on some ice and struck his left knee. His knee was iced and he returned to work. There was also an additional incident where an employee was kneeling on the grating and when stood up and his back felt tight so he leaned back to stretch and he felt a slight pull in his right knee. He has stated he injured this knee back in May '15 on a different project and never had it taken care of. Employer then applied an ice pack and there was no swelling or visible marks. When employee arrived at employers safety office he was not limping or showing any sign of pain. Employee will be monitored according to OSHA reporting rule (29 C.F.R. § 1904.7(b)(4)(i)-(ii)) and taken for further medical attention if symptoms do not improve in a few days. No more to report at this time.

### Construction Progress

PGS Phase III construction progress is at approximately 82% complete and the Switch Yard is at 98% complete.  
 PGS Phase III - Finish work in the Admin area is progressing well. County inspection for occupancy permit was rescheduled to February 18th.  
 Exhaust piping tie in to the stacks is still in progress and work continues on mechanical piping both inside and outside the Engine Halls.  
 Electrical work is in progress in every area of the plant with the focus on pulling and terminating wire. Along with installing the fiber optic cable.  
 PSC inspection was held on January 5, 2016 of the permit area at PGS Phase III. A thorough inspection was performed of the permit area and all went well.  
 Switch Yard construction outside is complete with the exception of line tie in (Outage for tie in is scheduled for the end of the month of February).  
 Inside control building splicing of fiber is in progress There is third party testing of equipment in progress at this time.

### Scheduled Activities

We will be continuing on the above activities along with the testing and turn over of completed systems within the plant site.

### Comments

None

### Report Signatory

Mark Winn - Construction Coordinator

### Date

**64** **PU-14-829** Filed: 2/12/2016 Pages: 1  
**Pioneer Generating Station Phase III Project  
 Progress Report - month ending 1-31-2016**