



PSC - Monthly Construction Progress Report

Case No. PU-14-829

Project: Pioneer Generation Station Phase III

Monthly Report: February 2015

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Josh Rossow	Basin Electric	701-557-5628	701-516-6556
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Mark Winn	Basin Electric	TBD	701-880-1387
Construction Manager	Johny Godwin	Burns & McDonnell	TBD	816-377-7275

Project Safety & Environmental

Two incidents to report: first one was a contractors employee slipped on some ice/snow and landed on his back. He was stabilized and an ambulance was called to the site out of caution. He was checked over by ambulance personnel and was released back to work upon his request. The second incident happened when an employee slipped and struck his knee on some concrete. His knee was iced and employee returned to work.

Construction Progress

PGS Phase III construction progress is at approximately 92% complete and the Switch Yard is at 99% complete.
 PGS Phase III - Finish work in the Admin area is progressing well with the intent of completion for the middle of March. County inspection for temporary occupancy permit has been rescheduled for the end of March.
 Exhaust piping tie in to the stacks is complete on the North Engine Hall and work on the South Hall exhaust is still in progress with very little left to complete. Work continues on mechanical piping inside the Engine Halls.
 Electrical work is in progress in every area of the plant with the focus on pulling and terminating wire to allow for back-feed of power to the Switch Yard & Plant sites.
 Switch Yard construction outside is complete with the exception of line tie in that is in progress at the time of this report. Inside control building splicing of fiber is done. There is third party testing of equipment ongoing at this time.

Scheduled Activities

We will be continuing on the above activities along with the testing and turn over of completed systems within the plant site. Site cleanup is ongoing process.
 Fire Water Pumps and system commissioning is scheduled for March 16, 2016.

Comments

Weather has been kind to us but the freeze thaw process that has and is going on has made for slippery conditions. This has been a focus for safety concerns and included as a topic in daily safety meetings. Efforts are made daily to alleviate where possible these conditions.

Report Signatory	Date
Mark Winn - Construction Coordinator	65 PU-14-829 Filed: 3/3/2016