



## PSC - Monthly Construction Progress Report

Case No. PU-14-829

Project: Pioneer Generation Station Phase III

Monthly Report: **March 2016**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Josh Rossow	Basin Electric	701-557-5628	701-516-6556
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Mark Winn	Basin Electric	TBD	701-880-1387
Construction Manager	Johny Godwin	Burns & McDonnell	TBD	816-377-7275

### Project Safety & Environmental

We had one first aid incident where an electrical employee cut his ring finger while stripping wire insulation. Wound was cleaned and bandaged on site.

### Construction Progress

PGS Phase III construction progress is at approximately 93% complete and the Switch Yard is at 100% and is tied to the Sheridan Electric Transmission Line back feeding PGS III plant.  
 Finish work in Admin area is complete with the exception of minor touch up items.  
 Electrical back feed was accomplished on Friday March 18, 2016 and electrical third party testing is up to date on systems that have been completed. More testing will be done as systems are completed.  
 PGS III fuel gas tie in valve has been installed at the WBI Fuel Gas Metering Yard and fuel gas has been introduced as far as the Gas Conditioning Skid. Also we have the Williams Rural Water supplying our plant site water. Fire Water Tank has been filled, service water to the plant and in use with potable water to the Riser Room.  
 Wartsila Engine cooling system fill is almost complete and filling of engine oil in engine sumps has started.  
 We have commissioned a few systems this month and will continue the commissioning process as systems are completed.  
 Electrical manpower is being maintained with Mechanical manpower being reduced as there area of work is being completed.

### Scheduled Activities

We will be continuing on the above activities along with the testing and turn over of completed systems within the plant site. Site cleanup is ongoing process.  
 Fire Water Pumps and system commissioning has been rescheduled for April 6, 2016.  
 With several other systems that will be commissioned during the month of April

### Comments

Again this month weather has been kind to us but the freeze thaw process that has and is going on has made for slippery conditions. This has been a focus for safety concerns and included as a topic in daily safety meetings. Efforts are made daily to alleviate these conditions where possible.

Report Signatory	Date
Mark Winn - Construction Coordinator	