

## PSC - Monthly Construction Progress Report

Case No. PU-14-829

Project: Pioneer Generation Station Phase III

Monthly Report: **May 2016**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Josh Rossow	Basin Electric	701-557-5628	701-516-6556
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Mark Winn	Basin Electric	TBD	701-880-1387
Construction Manager	Johny Godwin	Burns & McDonnell	TBD	816-377-7275

### Project Safety & Environmental

There were no incidents to report this period.

### Construction Progress

PGS Phase III construction progress is at approximately 98%. With final grading of the site being the majority of the remaining percentage.

Third party electrical testing of relays, breakers, etc. has been completed.

All of the engines in the South Hall have been thru the first fire testing, required run time under load and SCR catalyst installed.

Manpower is being reduced as systems are being completed. Electrical contractor has left the site and the mechanical contractor is down to a skeleton crew working on punch list items.

### Scheduled Activities

We will be continuing with the above activities along with system commissioning and turn over packages. Engine work in the North Engine Hall will be a focal point. Site cleanup is ongoing as the dirt contractor is on site and started final grading.

### Comments

None

Report Signatory	Date
Mark Winn - Construction Coordinator	