



## PSC - Monthly Construction Progress Report

Case No. PU-14-829

Project: Pioneer Generation Station Phase III

Monthly Report: July 31, 2016

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Josh Rossow	Basin Electric	701-557-5628	701-516-6556
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Mark Winn	Basin Electric	TBD	701-880-1387
Construction Manager	Johny Godwin	Burns & McDonnell	TBD	816-377-7275

### Project Safety & Environmental

There was one property damage incident. A contractor employee backed a service truck into the same contractor's pickup. There were no injuries.

### Construction Progress

- PGS Phase III is 99.9% complete.
- Construction of the powerblock is completed with only punch list items to be addressed.
- 72 hour reliability runs have been completed on all twelve engines.
- Site finish grading, reclamation and seeding is 90% complete.

### Scheduled Activities

- Complete finish grading, reclamation and seeding.
- Continue to complete punch list items.
- Continue to monitor and service BMPs as required by the SWPPP.
- Continue to monitor vegetation regrowth and control weeds.

### Comments

None

Report Signatory	Date
Josh Rossow      Project Manager	