

Weekly Construction Progress Report		KINDER MORGAN		
		Week of: April 13, 2015		
Case No. PU 14-840				
	Name	Company	Office	Cell
Project Manager	Jason Hartman	Hiland Crude	713.420.7796	903.472.8055
Chief Inspector	Daniel McCarthy	Onshore	318.355.2224	

Brief Description of Weekly Activities:			
Construction work began, including grading , topsoil removal, stringing, potholing, installing digging mats, and bending of the pipe.			
Specific Activity on Project			
Description	% Complete	Description	% Complete
Potholing	72%		
Fencing Gaps	1%		
Grading	39%		
Bend and setup	2%		
Stringing	36%		
Significant Work Activity for next Week:			
Continue grading, topsoil removal, stringing, potholing, installing digging mats, and bending			

Comments:

Name	Date
Megan Mater	4/15/2015