

Weekly Construction Progress Report		<b>KINDER MORGAN</b>		
		Week of: April 27, 2015		
<b>Case No. PU 14-840</b>				
	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
Project Manager	Jason Hartman	Hiland Crude	713.420.7796	903.472.8055
Chief Inspector	Daniel McCarthy	Onshore	318.355.2224	

<b>Brief Description of Weekly Activities:</b>			
Construction work continued; fence gaps and grading activities were completed, potholing, bending of the pipe, stringing, and welding continued; trenching, field joint coating, lowering in the pipeline, and backfill began.			
<b>Specific Activity on Project</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
Potholing	98%		
Fencing Gaps	100%		
Grading	100%		
Trenching	12%		
Bend and setup	60%		
Stringing	90%		
Mainline Welding	54%		
Field Joint Coating	31%		
Lowering in Pipe	10%		
Backfill	2%		
<b>Significant Work Activity for next Week:</b>			
Continue potholing, trenching, bending, stringing, welding, field joint coating, lowering in, and backfill.			

<b>Comments:</b>

<b>Name</b>	<b>Date</b>
Megan Mater	4/29/2015

