

Weekly Construction Progress Report		KINDER MORGAN		
		Week of: May 11, 2015		
Case No. PU 14-840				
	Name	Company	Office	Cell
Project Manager	Jason Hartman	Hiland Crude	713.420.7796	903.472.8055
Chief Inspector	Daniel McCarthy	Onshore	318.355.2224	

Brief Description of Weekly Activities:			
Construction work continued; fence gaps and grading activities were completed, potholing, bending of the pipe, stringing, and welding continued; trenching, field joint coating, lowering in the pipeline, and backfill began.			
Specific Activity on Project			
Description	% Complete	Description	% Complete
Potholing	98%		
Fencing Gaps	100%		
Clearing	100%		
Grading	100%		
Trenching	46%		
Bend and setup	85%		
Stringing	97%		
Mainline Welding	97%		
Field Joint Coating	81%		
Lowering in Pipe	38%		
Backfill	38%		
Rough clean up	1%		
Significant Work Activity for next Week:			
Continue potholing, trenching, bending, stringing, welding, field joint coating, lowering in, and backfill.			

Comments:

Name	Date
Megan Mater	5/13/2015

