

Weekly Construction Progress Report		KINDER MORGAN		
Week of: May 18, 2015				
Case No. PU 14-840				
	Name	Company	Office	Cell
Project Manager	Jason Hartman	Hiland Crude	713.420.7796	903.472.8055
Chief Inspector	Daniel McCarthy	Onshore	318.355.2224	

Brief Description of Weekly Activities:			
Construction work continued; potholing activities were completed, bending of the pipe, stringing, and welding continued; trenching, field joint coating, lowering in the pipeline, and backfill began.			
Specific Activity on Project			
Description	% Complete	Description	% Complete
Potholing	100%		
Fencing Gaps	100%		
Clearing	100%		
Grading	100%		
Trenching	51%		
Bend and setup	95%		
Stringing	97%		
Mainline Welding	93%		
Field Joint Coating	91%		
Lowering in Pipe	43%		
Backfill	45%		
Rough clean up	1%		
Significant Work Activity for next Week:			
Continue trenching, bending, stringing, welding, field joint coating, lowering in, and backfill.			

Comments:

Name	Date
Megan Mater	5/22/2015

