

Weekly Construction Progress Report		<b>KINDER MORGAN</b>		
		Week of: May 25, 2015		
Case No. PU 14-840				
	Name	Company	Office	Cell
Project Manager	Jason Hartman	Hiland Crude	713.420.7796	903.472.8055
Chief Inspector	Daniel McCarthy	Onshore	318.355.2224	

<b>Brief Description of Weekly Activities:</b>			
Construction work continued; potholing activities were completed, bending of the pipe, stringing, and welding continued; trenching, field joint coating, lowering in the pipeline, and backfill began.			
<b>Specific Activity on Project</b>			
Description	% Complete	Description	% Complete
Potholing	100%		
Fencing Gaps	100%		
Clearing	100%		
Grading	100%		
Trenching	87%		
Bend and setup	95%		
Stringing	97%		
Mainline Welding	93%		
Field Joint Coating	91%		
Lowering in Pipe	77%		
Backfill	71%		
Rough clean up	1%		
<b>Significant Work Activity for next Week:</b>			
Continue trenching, bending, stringing, welding, field joint coating, lowering in, and backfill.			

<b>Comments:</b>

<b>Name</b>	<b>Date</b>
Megan Mater	5/28/2015

