

**Weekly Construction Progress Report**



**Week of: June 1, 2015**

**Case No. PU 14-840**

	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
Project Manager	Jason Hartman	Hiland Crude	713.420.7796	903.472.8055
Chief Inspector	Daniel McCarthy	Onshore	318.355.2224	

**Brief Description of Weekly Activities:**

Construction work continued; trenching, bending and setup, stringing, mainline welding, field joint coating, lowering in pipe, backfill, and cleanup continued.

**Specific Activity on Project**

<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
Potholing	100%		
Fencing Gaps	100%		
Clearing	100%		
Grading	100%		
Trenching	87%		
Bend and setup	95%		
Stringing	97%		
Mainline Welding	93%		
Field Joint Coating	91%		
Lowering in Pipe	79%		
Backfill	75%		
Rough clean up	1%		

**Significant Work Activity for next Week:**

Continue trenching, bending, stringing, welding, field joint coating, lowering in, backfill and rough clean up.

**Comments:**

<b>Name</b>	<b>Date</b>
Megan Mater	6/3/2015

