



**Dakota Access Pipeline Project**  
**Monthly Construction Status Report**

Case Number: PU-14-842

January 25, 2016 through January 31, 2016

Contact	Title	Contact	Office Phone	Cell Phone
Kevin Luckianow	Const. Mngr.		N/A	979-480-5924

**Facilities Construction**

This Month's Activities
Stanley: Civil operations began on 1-25-16 with snow removal. Operations continued throughout the month with removal and segregation of top soil. Keitu was on site to witness these operations. Work continued with the removal of frozen soil which is being stock piled. Operations continue removal of soil to obtain needed grade.
Ramberg: Civil operations began on 1-25-16 with snow removal. Operations continued throughout the month with removal and segregation of top soil. Keitu was on site to witness these operations. Work continued with the removal of frozen soil which is being stock piled. Operations continue removal of soil to obtain needed grade.
Epping: The only worked performed was installion of silt fence.
Trenton: Civil operations began on 1-27-16 with snow removal. Operations continued throughout the month with removal and segregation of top soil. Keitu was on site to witness these operations. Work continued with the removal of frozen soil which is being stock piled. Operations continue removal of soil to obtain needed grade.
Watford City: Civil operations began on 1-27-16 with snow removal. Operations continued through out the month with removal and segregation of top soil. Keitu was on site to witness these operations. Work continued with the removal of frozen soil which is being stock piled. Operations continue removal of soil to obtain needed grade.
Johnson's Corner: Civil operations began on 1-27-16 with snow removal. Operations continued through out the month with removal and segregation of top soil. Keitu was on site to witness these operations. Work continued with the removal of frozen soil which is being stock piled. Operations continue removal of soil to obtain needed grade.



Dakota Access Pipeline Project  
Monthly Construction Status Report

Case Number: PU-14-842

January 25, 2016 through January 31, 2016

Contact	Title	Contact	Office Phone	Cell Phone
Kevin Luckianow	Const. Mngr.			979-480-5924

Facilities Construction

Next Month's Activities
Stanley: Operations will consist of removing soil to obtain grade on site, and concentrate on the construction of tank foundations, berms, and dikes.
Ramberg: Operations will consist of removing soil to obtain grade on site, and concentrate on the construction of tank foundations, berms, and dikes.
Epping: Operations will consist of removing soil to obtain grade on site, and concentrate on the construction of tank foundations, berms, and dikes.
Trenton: Operations will consist of removing soil to obtain grade on site, and concentrate on the construction of tank foundations, berms, and dikes.
Watford City: Operations will consist of removing soil to obtain grade on site, and concentrate on the construction of tank foundations, berms, and dikes.
Johnson's Corner: Operations will consist of removing soil to obtain grade on site, and concentrate on the construction of tank foundations, berms, and dikes.



Dakota Access Pipeline Project  
Monthly Construction Status Report

Case Number: PU-14-842

January 25, 2016 through January 31, 2016

Contact	Title	Contact	Office Phone	Cell Phone
Kevin Luckianow	Const. Mngr.			979-480-5924

Facilities Construction

Terminal Construction		
Site	%Complete	Status
Stanley	1%	In progress
Ramberg	1%	In progress
Epping	>1%	In progress
Trenton	1%	In progress
Watford City	1%	In progress
Johnson's Corner	1%	In progress

Tank Construction		
Site	%Complete	Status
Stanley	0%	Not Started
Ramberg	0%	Not Started
Epping	0%	Not Started
Trenton	0%	Not Started
Watford City	0%	Not Started
Johnson's Corner	0%	Not Started