



DAKOTA ACCESS PIPELINE
An ENERGY TRANSFER Company

Dakota Access Pipeline Project
Monthly Construction Status Report

Case Number: PU-14-842

August 1, 2016 through August 31, 2016

Contact	Title	Contact	Office Phone	Cell Phone
Kevin Luckianow	Const. Mngr.		N/A	979-480-5924

Facilities Construction

This Month's Activities
Stanley: Hydro testing of the tanks is on going construction of the balance of plant is in progress with installation of equipment and piping.
Ramberg: Hydro testing of the tanks is on going construction of the balance of plant is in progress with installation of equipment and piping.
Epping: Hydro testing of the tanks is on going construction of the balance of plant is in progress with installation of equipment and piping.
Trenton: Hydro testing of the tanks is on going construction of the balance of plant is in progress with installation of equipment and piping.
Watford City: Hydro testing of the tanks is on going construction of the balance of plant is in progress with installation of equipment and piping.
Johnson's Corner: Hydro testing of the tanks is on going construction of the balance of plant is in progress with installation of equipment and piping.



Dakota Access Pipeline Project
 Monthly Construction Status Report

Case Number: PU-14-842

August 1, 2016 through August 31, 2016

Contact	Title	Contact	Office Phone	Cell Phone
Kevin Luckianow	Const. Mngr.			979-480-5924

Facilities Construction

Next Month's Activities
Stanley: Completion of hydro static testing of the tanks. Continued installation of equipment and piping through the balance of the plant.
Ramberg: Completion of hydro static testing of the tanks. Continued installation of equipment and piping through the balance of the plant.
Epping: Completion of hydro static testing of the tanks. Continued installation of equipment and piping through the balance of the plant.
Trenton: Completion of hydro static testing of the tanks. Continued installation of equipment and piping through the balance of the plant.
Watford City: Completion of hydro static testing of the tanks. Continued installation of equipment and piping through the balance of the plant.
Johnson's Corner: Completion of hydro static testing of the tanks. Continued installation of equipment and piping through the balance of the plant.



Dakota Access Pipeline Project
 Monthly Construction Status Report

Case Number: PU-14-842

August 1, 2016 through August 31, 2016

Contact	Title	Contact	Office Phone	Cell Phone
Kevin Luckianow	Const. Mngr.			979-480-5924

Facilities Construction

Terminal Construction		
Site	%Complete	Status
Stanley	70%	In progress
Ramberg	70%	In progress
Epping	70%	In progress
Trenton	70%	In progress
Watford City	70%	In progress
Johnson's Corner	70%	In progress

Tank Construction		
Site	%Complete	Status
Stanley	95%	In Progress
Ramberg	95%	In Progress
Epping	95%	In Progress
Trenton	95%	In Progress
Watford City	95%	In Progress
Johnson's Corner	85%	In Progress

DAKOTA ACCESS, LLC PIPELINE PROJECT
MONTHLY CONSTRUCTION STATUS REPORT
CASE NUMBER PU-14-842
AUGUST 2016

Contact	Title	Phone	Email
Michael Futch	Project Manager	(713) 989-2765	michael.futch@energytransfer.com

Activity	Physical Percent Complete
Clearing & Grading	90%
Pipe Stringing	87%
Engineering & Bending	85%
Welding	78%
Coating	73%
Ditching	67%
Lower-In & Backfill	66%
Tie Ins	60%
Testing	21%
Clean Up	30%
TOTAL	68%

Unweighted Activity	Percent Complete
Road Bores	65%
Directional Drills	62%

The Project is being constructed simultaneously in three sections by two different Contractors:

1. Stanley to Watford City by **Precision Pipeline, LLC**
2. Watford City to Lake Oahe by **Precision Pipeline, LLC**
3. Lake Oahe to the State Line by **Michels Corporation**

- Two recordable injuries to report for the period
- Construction commenced on all three sections May 16, 2016.
- Mechanical completion date is October 31, 2016.