



DAKOTA ACCESS, LLC PIPELINE PROJECT
 MONTHLY CONSTRUCTION STATUS REPORT
 CASE NUMBER PU-14-842
 SEPTEMBER 2016

Contact	Title	Phone	Email
Michael Futch	Project Manager	(713) 989-2765	michael.futch@energytransfer.com

Activity	Physical Percent Complete
Clearing & Grading	96%
Pipe Stringing	96%
Engineering & Bending	96%
Welding	95%
Coating	94%
Ditching	94%
Lower-In & Backfill	93%
Tie Ins	76%
Testing	52%
Clean Up	53%
TOTAL	87%

Unweighted Activity	Percent Complete
Road Bores	80%
Directional Drills	79%

The Project is being constructed simultaneously in three sections by two different Contractors:

1. Stanley to Watford City by **Precision Pipeline, LLC**
 2. Watford City to Lake Oahe by **Precision Pipeline, LLC**
 3. Lake Oahe to the State Line by **Michels Corporation**
- Six recordable injuries to report for the period
 - Construction commenced on all three sections May 16, 2016.
 - Mechanical completion date is unknown.