



DAKOTA ACCESS PIPELINE
An ENERGY TRANSFER Company

Dakota Access Pipeline Project
Monthly Construction Status Report

Case Number: PU-14-842

October 1, 2016 through October 31, 2016

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mngr.		N/A	361-484-0338

Facilities Construction

This Month's Activities
Stanley: Hydro testing of terminal process piping in progress. Construction of the balance of terminal (civil, mechanical, piping, electrical, instrumentation) is in progress. Erecting structural on buildings. Began precommissioning. Began building perimeter fencing. Hydro testing of tanks are complete.
Ramberg: Hydro testing of terminal process piping in progress. Construction of the balance of terminal (civil, mechanical, piping, electrical, instrumentation) is in progress. Erecting structural on buildings. Began precommissioning. Began building perimeter fencing. Hydro testing of tanks are complete.
Epping: Hydro testing of terminal process piping in progress. Construction of the balance of terminal (civil, mechanical, piping, electrical, instrumentation) is in progress. Erecting structural on buildings. Began precommissioning. Began building perimeter fencing. Hydro testing of tanks are complete.
Trenton: Hydro testing of terminal process piping in progress. Construction of the balance of terminal (civil, mechanical, piping, electrical, instrumentation) is in progress. Erecting structural on buildings. Began precommissioning. Began building perimeter fencing. Hydro testing of tanks are complete.
Watford City: Hydro testing of terminal process piping in progress. Construction of the balance of terminal (civil, mechanical, piping, electrical, instrumentation) is in progress. Erecting structural on buildings. Began precommissioning. Began building perimeter fencing. Tank hydro testing in progress.
Johnson's Corner: Hydro testing of terminal process piping in progress. Construction of the balance of terminal (civil, mechanical, piping, electrical, instrumentation) is in progress. Erecting structural on buildings. Began precommissioning. Began building perimeter fencing. Hydro testing of tanks are complete.



DAKOTA ACCESS PIPELINE
An ENERGY TRANSFER Company

Dakota Access Pipeline Project
Weekly Construction Status Report
Case Number: PU-14-842

October 1, 2016 through October 31, 2016

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mngr.			361-484-0338

Facilities Construction

Next Month's Activities
<p>Stanley: Installation of equipment/electrical wiring and instrumentation through the balance of the terminal. Erecting building / Completing perimeter fencing. Begin commissioning of terminal Bring site to final grade.</p>
<p>Ramberg: Installation of equipment/electrical wiring and instrumentation through the balance of the terminal. Erecting building / Completing perimeter fencing. Begin commissioning of terminal Bring site to final grade.</p>
<p>Epping: Installation of equipment/electrical wiring and instrumentation through the balance of the terminal. Erecting building / Completing perimeter fencing. Begin commissioning of terminal Bring site to final grade.</p>
<p>Trenton: Installation of equipment/electrical wiring and instrumentation through the balance of the terminal. Erecting building / Completing perimeter fencing. Begin commissioning of terminal Bring site to final grade.</p>
<p>Watford City: Installation of equipment/electrical wiring and instrumentation through the balance of the terminal. Erecting building / Completing perimeter fencing. Begin commissioning of terminal Bring site to final grade.</p>
<p>Johnson's Corner: Installation of equipment/electrical wiring and instrumentation through the balance of the terminal. Erecting building / Completing perimeter fencing. Begin commissioning of terminal Bring site to final grade.</p>



DAKOTA ACCESS PIPELINE
An ENERGY TRANSFER Company

Dakota Access Pipeline Project
Weekly Construction Status Report

Case Number: PU-14-842

October 1, 2016 through October 31, 2016

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mngr.			361-484-0338

Facilities Construction

Terminal Construction		
Site	%Complete	Status
Stanley	90%	In progress
Ramberg	90%	In progress
Epping	90%	In progress
Trenton	90%	In progress
Watford City	90%	In progress
Johnson's Corner	90%	In progress

Tank Construction		
Site	%Complete	Status
Stanley	100%	In Progress
Ramberg	100%	In Progress
Epping	100%	In Progress
Trenton	100%	In Progress
Watford City	95%	In Progress
Johnson's Corner	100%	In Progress



DAKOTA ACCESS, LLC PIPELINE PROJECT
 MONTHLY CONSTRUCTION STATUS REPORT
 CASE NUMBER PU-14-842
 OCTOBER 2016

Contact	Title	Phone	Email
Michael Futch	Project Manager	(713) 989-2765	michael.futch@energytransfer.com

Activity	Physical Percent Complete
Clearing & Grading	100%
Pipe Stringing	100%
Engineering & Bending	100%
Welding	100%
Coating	99%
Ditching	98%
Lower-In & Backfill	98%
Tie Ins	97%
Testing	75%
Clean Up	74%
TOTAL	96%

Unweighted Activity	Percent Complete
Road Bores	100%
Directional Drills	99%

- Construction commenced on all three sections May 16, 2016.
- Substantial Mechanical completion date pending Army Corps of Engineers Easement