



Dakota Access Pipeline Project  
 Monthly Construction Status Report

Case Number: PU-14-842

November 1, 2016 through November 30, 2016

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mngr.		N/A	361-484-0338

Facilities Construction

This Month's Activities
Stanley: Construction of the balance of terminal (civil, mechanical, electrical, instrumentation) is in progress. Erecting structural on buildings. Precommissioning continues. Wet commissioning to take place after client connections are completed and communications established. Final punch list and PSSR walk down of site for first oil.
Ramberg: Construction of the balance of terminal (civil, mechanical, electrical, instrumentation) is in progress. Erecting structural on buildings. Precommissioning continues. Wet commissioning to take place after client connections are completed and communications established. Final punch list and PSSR walk down of site for first oil.
Epping: Construction of the balance of terminal (civil, mechanical, electrical, instrumentation) is in progress. Erecting structural on buildings. Precommissioning continues. Wet commissioning to take place after client connections are completed and communications established. Final punch list and PSSR walk down of site for first oil.
Trenton: Construction of the balance of terminal (civil, mechanical, electrical, instrumentation) is in progress. Erecting structural on buildings. Precommissioning continues. Wet commissioning to take place after client connections are completed and communications established. Final punch list and PSSR walk down of site for first oil.
Watford City: Construction of the balance of terminal (civil, mechanical, electrical, instrumentation) is in progress. Erecting structural on buildings. Precommissioning continues. Wet commissioning to take place after client connections are completed and communications established. Final punch list and PSSR walk down of site for first oil.
Johnson's Corner: Construction of the balance of terminal (civil, mechanical, electrical, instrumentation) is in progress. Erecting structural on buildings. Precommissioning continues. Wet commissioning to take place after client connections are completed and communications established. Final punch list and PSSR walk down of site for first oil.



Dakota Access Pipeline Project  
 Weekly Construction Status Report

Case Number: PU-14-842

November 1, 2016 through November 30, 2016

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mngr.			361-484-0338

Facilities Construction

Next Month's Activities
Stanley: Continue the remaining punch list items for Wet commissioning to take place after client connections are completed and communications established.
Ramberg: Continue the remaining punch list items for Wet commissioning to take place after client connections are completed and communications established.
Epping: Continue the remaining punch list items for Wet commissioning to take place after client connections are completed and communications established.
Trenton: Continue the remaining punch list items for Wet commissioning to take place after client connections are completed and communications established.
Watford City: Continue the remaining punch list items for Wet commissioning to take place after client connections are completed and communications established.
Johnson's Corner: Continue the remaining punch list items for Wet commissioning to take place after client connections are completed and communications established.



Dakota Access Pipeline Project  
 Weekly Construction Status Report

Case Number: PU-14-842

November 1, 2016 through November 30, 2016

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mngr.			361-484-0338

Facilities Construction

Terminal Construction		
Site	%Complete	Status
Stanley	95%	In progress
Ramberg	95%	In progress
Epping	95%	In progress
Trenton	95%	In progress
Watford City	95%	In progress
Johnson's Corner	95%	In progress

Tank Construction		
Site	%Complete	Status
Stanley	100%	In Progress
Ramberg	100%	In Progress
Epping	100%	In Progress
Trenton	100%	In Progress
Watford City	95%	In Progress
Johnson's Corner	100%	In Progress



DAKOTA ACCESS, LLC PIPELINE PROJECT  
MONTHLY CONSTRUCTION STATUS REPORT  
CASE NUMBER PU-14-842  
NOVEMBER 2016

Contact	Title	Phone	Email
Michael Futch	Project Manager	(713) 989-2765	<a href="mailto:michael.futch@energytransfer.com">michael.futch@energytransfer.com</a>

Activity	Physical Percent Complete
Clearing & Grading	100%
Pipe Stringing	100%
Engineering & Bending	100%
Welding	100%
Coating	100%
Ditching	100%
Lower-In & Backfill	100%
Tie Ins	99%
Testing	99%
Clean Up	96%
<b>TOTAL</b>	<b>99%</b>

Unweighted Activity	Percent Complete
Road Bores	100%
Directional Drills	99%

- Construction commenced on all three sections May 16, 2016.
- Substantial Mechanical completion date pending Lake Oahe directional drill