



Dakota Access Pipeline Project
 Monthly Construction Status Report

Case Number: PU-14-842

December 1, 2016 through December 31, 2016

| Contact | Title | Contact | Office Phone | Cell Phone |
|---------------|-------------|---------|--------------|--------------|
| Tommy Gilmore | Const. Mgr. | | N/A | 361-484-0338 |
| | | | | |

Facilities Construction

| This Month's Activities |
|--|
| Stanley: Completing the remaining punch list items for wet commissioning to take place after client connections are completed and communications established. |
| Ramberg: Completing the remaining punch list items for wet commissioning to take place after client connections are completed and communications established. |
| Epping: Completed the remaining punch list items for wet commissioning. Received 1st oil into tankage this month. |
| Trenton: Completing the remaining punch list items for wet commissioning to take place after client connections are completed and communications established. |
| Watford City: Continue the remaining punch list items for wet commissioning to take place after client connections are completed and communications established. |
| Johnson's Corner: Completing the remaining punch list items for wet commissioning to take place after client connections are completed and communications established. |



Dakota Access Pipeline Project
 Monthly Construction Status Report

Case Number: PU-14-842

December 1, 2016 through December 31, 2016

| Contact | Title | Contact | Office Phone | Cell Phone |
|---------------|-------------|---------|--------------|--------------|
| Tommy Gilmore | Const. Mgr. | | | 361-484-0338 |
| | | | | |

Facilities Construction

| Next Month's Activities |
|--|
| Stanley: Continue the remaining punch list items for wet commissioning to take place after client connections are completed and communications established. |
| Ramberg: Wet commissioning to take place . |
| Epping: Wet commissioning completed. |
| Trenton: Wet commissioning to take place. |
| Watford City: Continue the remaining punch list items for wet commissioning to take place after client connections are completed and communications established. |
| Johnson's Corner: Wet Commissioning to take place. |



Dakota Access Pipeline Project
 Monthly Construction Status Report

Case Number: PU-14-842

December 1, 2016 through December 31, 2016

| Contact | Title | Contact | Office Phone | Cell Phone |
|---------------|-------------|---------|--------------|--------------|
| Tommy Gilmore | Const. Mgr. | | | 361-484-0338 |
| | | | | |

Facilities Construction

| Terminal Construction | | |
|-----------------------|-----------|-------------|
| Site | %Complete | Status |
| Stanley | 95% | In progress |
| Ramberg | 95% | In progress |
| Epping | 100% | In service |
| Trenton | 97% | In progress |
| Watford City | 95% | In progress |
| Johnson's Corner | 97% | In progress |

| Tank Construction | | |
|-------------------|-----------|-------------|
| Site | %Complete | Status |
| Stanley | 100% | In Progress |
| Ramberg | 100% | In Progress |
| Epping | 100% | In Service |
| Trenton | 100% | In Progress |
| Watford City | 100% | In Progress |
| Johnson's Corner | 100% | In Progress |



DAKOTA ACCESS, LLC PIPELINE PROJECT
 MONTHLY CONSTRUCTION STATUS REPORT
 CASE NUMBER PU-14-842
 DECEMBER 2016

| Contact | Title | Phone | Email |
|---------------|-----------------|----------------|--|
| Michael Futch | Project Manager | (713) 989-2765 | michael.futch@energytransfer.com |

| Activity | Physical Percent Complete |
|-----------------------|---------------------------|
| Clearing & Grading | 100% |
| Pipe Stringing | 100% |
| Engineering & Bending | 100% |
| Welding | 100% |
| Coating | 100% |
| Ditching | 100% |
| Lower-In & Backfill | 100% |
| Tie Ins | 99% |
| Testing | 99% |
| Clean Up | 96% |
| TOTAL | 99% |

| Unweighted Activity | Percent Complete |
|---------------------|------------------|
| Road Bores | 100% |
| Directional Drills | 99% |

- Construction commenced on all three sections May 16, 2016.
- Substantial Mechanical completion date pending Lake Oahe directional drill