



Dakota Access Pipeline Project
 Monthly Construction Status Report

Case Number: PU-14-842

January 1, 2017 through January 31, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.		N/A	361-484-0338

Facilities Construction

This Month's Activities
Stanley: Completing the remaining punch list items for wet commissioning to take place after client connections are completed and communications established.
Ramberg: Completed the remaining punch list items for wet commissioning. Received 1st oil into tankage.
Epping: All punch list items for wet commissioning completed.
Trenton: Completed the remaining punch list items for wet commissioning. Received 1st oil into tankage.
Watford City: Continue the remaining punch list items for wet commissioning to take place after client connections are completed and communications established.
Johnson's Corner: Completed the remaining punch list items for wet commissioning. Received 1st oil into tankage.



Dakota Access Pipeline Project
 Weekly Construction Status Report

Case Number: PU-14-842

January 1, 2017 through January 31, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.			361-484-0338

Facilities Construction

Next Month's Activities
Stanley: Continue the remaining punch list items for wet commissioning to take place after client connections are completed and communications established.
Ramberg: Continue to take oil as scheduled.
Epping: Continue to take oil as scheduled.
Trenton: Continue to take oil as scheduled.
Watford City: Continue the remaining punch list items for wet commissioning to take place after client connections are completed and communications established.
Johnson's Corner: Continue to take oil as scheduled.



DAKOTA ACCESS PIPELINE
An ENERGY TRANSFER Company

Dakota Access Pipeline Project
Weekly Construction Status Report

Case Number: PU-14-842

January 1, 2017 through January 31, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.			361-484-0338

Facilities Construction

Terminal Construction		
Site	%Complete	Status
Stanley	95%	In progress
Ramberg	98%	In Progress
Epping	98%	In Progress
Trenton	98%	In Progress
Watford City	95%	In Progress
Johnson's Corner	97%	In Progress

Tank Construction		
Site	%Complete	Status
Stanley	100%	In Progress
Ramberg	100%	In Service
Epping	100%	In Service
Trenton	100%	InService
Watford City	100%	In Progress
Johnson's Corner	100%	In Service



DAKOTA ACCESS, LLC PIPELINE PROJECT
 MONTHLY CONSTRUCTION STATUS REPORT
 CASE NUMBER PU-14-842
 JANUARY 2017

Contact	Title	Phone	Email
Michael Futch	Project Manager	(713) 989-2765	michael.futch@energytransfer.com

Activity	Physical Percent Complete
Clearing & Grading	100%
Pipe Stringing	100%
Engineering & Bending	100%
Welding	100%
Coating	100%
Ditching	100%
Lower-In & Backfill	100%
Tie Ins	99%
Testing	99%
Clean Up	96%
TOTAL	99%

Unweighted Activity	Percent Complete
Road Bores	100%
Directional Drills	99%

- Construction commenced on all three sections May 16, 2016.
- Substantial Mechanical completion date pending Lake Oahe directional drill.