



Dakota Access Pipeline Project  
 Monthly Construction Status Report

Case Number: PU-14-842

February 1, 2017 through February 28, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.		N/A	361-484-0338

Facilities Construction

This Month's Activities
Stanley: Completing the remaining punch list items for wet commissioning to take place after client connections are completed and communications established. DAPL Operations is working on piping and procedures inside station to be able to fill pumps from pipe line.
Ramberg: Completed the remaining punch list items for wet commissioning. Two clients connected.
Epping: Completed the remaining punch list items for wet commissioning. One client connected.
Trenton: Completed the remaining punch list items for wet commissioning. One client connected.
Watford City: Completed the remaining punch list items for wet commissioning.
Johnson's Corner: Completed the remaining punch list items for wet commissioning. Two clients connected.



Dakota Access Pipeline Project  
 Weekly Construction Status Report

Case Number: PU-14-842

February 1, 2017 through February 28, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.			361-484-0338

Facilities Construction

Next Month's Activities
Stanley: Continue the remaining punch list items for wet commissioning to take place after client connections are completed and communications established. Begin painting and clean-up of site, work on minor punch list items.
Ramberg: Begin painting and clean-up of site, work on minor punch list items.
Epping: Begin painting and clean-up of site, work on minor punch list items.
Trenton: Begin painting and clean-up of site, work on minor punch list items.
Watford City: Continue the remaining punch list items for wet commissioning to take place after client connections are completed and communications established. Begin painting and clean-up of site, work on minor punch list items.
Johnson's Corner: Begin painting and clean-up of site, work on minor punch list items.



Dakota Access Pipeline Project  
Weekly Construction Status Report

Case Number: PU-14-842

February 1, 2017 through February 28, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.			361-484-0338

Facilities Construction

Terminal Construction		
Site	%Complete	Status
Stanley	95%	In progress
Ramberg	99%	In Progress
Epping	99%	In Progress
Trenton	98%	In Progress
Watford City	96%	In Progress
Johnson's Corner	98%	In Progress

Tank Construction		
Site	%Complete	Status
Stanley	100%	In Progress
Ramberg	100%	In Service
Epping	100%	In Service
Trenton	100%	In Service
Watford City	100%	In Service
Johnson's Corner	100%	In Service



DAKOTA ACCESS, LLC PIPELINE PROJECT  
 MONTHLY CONSTRUCTION STATUS REPORT  
 CASE NUMBER PU-14-842  
 FEBRUARY 2017

Contact	Title	Phone	Email
Michael Futch	Project Manager	(713) 989-2765	<a href="mailto:michael.futch@energytransfer.com">michael.futch@energytransfer.com</a>

Activity	Physical Percent Complete
Clearing & Grading	100%
Pipe Stringing	100%
Engineering & Bending	100%
Welding	100%
Coating	100%
Ditching	100%
Lower-In & Backfill	100%
Tie Ins	99%
Testing	99%
Clean Up	96%
<b>TOTAL</b>	99%

Unweighted Activity	Percent Complete
Road Bores	100%
Directional Drills	99%

- Construction commenced on all three sections May 16, 2016.
- Substantial Mechanical completion pending final directional drill
- Tree & shrub mitigation coordination initiated with landowners