



Dakota Access Pipeline Project
 Monthly Construction Status Report
 Case Number: PU-14-842

March 1, 2017 through March 31, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.		N/A	361-484-0338

Facilities Construction

This Month's Activities
Stanley: Terminal piping was wet commissioned via backfill from Ramberg and tanks, meters, and pumps are fully operational.
Ramberg: Terminal piping was wet commissioned and tanks, meters, and pumps are fully operational. Two clients connected.
Epping: Terminal piping was wet commissioned and tanks, meters, and pumps are fully operational. One client connected.
Trenton: Terminal piping was wet commissioned and tanks, meters, and pumps are fully operational. One client connected.
Watford City: Terminal piping was wet commissioned and tanks, meters, and pumps are fully operational. One client connected.
Johnson's Corner: Terminal piping was wet commissioned and tanks, meters, and pumps are fully operational. Three clients connected.



DAKOTA ACCESS PIPELINE
An ENERGY TRANSFER Company

Dakota Access Pipeline Project
Monthly Construction Status Report

Case Number: PU-14-842

March 1, 2017 through March 31, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.			361-484-0338

Facilities Construction

Next Month's Activities
Stanley: Commission client connections as the clients complete their work. Continue painting and clean-up of site, work on minor punch list items.
Ramberg: Commission client connections as the clients complete their work. Continue painting and clean-up of site, work on minor punch list items.
Epping: Commission client connections as the clients complete their work. Continue painting and clean-up of site, work on minor punch list items.
Trenton: Commission client connections as the clients complete their work. Continue painting and clean-up of site, work on minor punch list items.
Watford City: Commission client connections as the clients complete their work. Continue painting and clean-up of site, work on minor punch list items.
Johnson's Corner: Commission client connections as the clients complete their work. Continue painting and clean-up of site, work on minor punch list items.



Dakota Access Pipeline Project
 Monthly Construction Status Report
 Case Number: PU-14-842

March 1, 2017 through March 31, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.			361-484-0338

Facilities Construction

Terminal Construction		
Site	%Complete	Status
Stanley	98%	In progress
Ramberg	99%	In Progress
Epping	99%	In Progress
Trenton	99%	In Progress
Watford City	98%	In Progress
Johnson's Corner	99%	In Progress

Tank Construction		
Site	%Complete	Status
Stanley	100%	In Progress
Ramberg	100%	In Service
Epping	100%	In Service
Trenton	100%	In Service
Watford City	100%	In Service
Johnson's Corner	100%	In Service



DAKOTA ACCESS, LLC PIPELINE PROJECT
MONTHLY CONSTRUCTION STATUS REPORT
CASE NUMBER PU-14-842
MARCH 2017

Contact	Title	Phone	Email
Michael Futch	Project Manager	(713) 989-2765	michael.futch@energytransfer.com

Activity	Physical Percent Complete
Clearing & Grading	100%
Pipe Stringing	100%
Engineering & Bending	100%
Welding	100%
Coating	100%
Ditching	100%
Lower-In & Backfill	100%
Tie Ins	100%
Testing	100%
Clean Up	96%
TOTAL	99%

Unweighted Activity	Percent Complete
Road Bores	100%
Directional Drills	100%

- Project is mechanically complete.
- Tree & shrub mitigation coordination initiated with landowners
- Contractor remobilization for Statewide final clean-up and reclamation April 17, 2017