



Dakota Access Pipeline Project  
Monthly Construction Status Report

Case Number: PU-14-842

April 1, 2017 through April 30, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.		N/A	361-484-0338

Facilities Construction

This Month's Activities
Stanley: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are underway. One client is connected.
Ramberg: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are underway. Three clients connected.
Epping: Terminal piping is fully operational. Site cleanup and grading, road reconstruction, and painting are underway. One client connected.
Trenton: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are underway. One client connected.
Watford City: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are underway. One client connected.
Johnson's Corner: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are underway. Three clients connected.



Dakota Access Pipeline Project  
 Monthly Construction Status Report

Case Number: PU-14-842

April 1, 2017 through April 30, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.			361-484-0338

Facilities Construction

Next Month's Activities
Stanley: Commission client connections as the clients complete their work. Continue painting and clean-up of site, work on minor punch list items.
Ramberg: Commission client connections as the clients complete their work. Continue painting and clean-up of site, work on minor punch list items.
Epping: Commission client connections as the clients complete their work. Continue painting and clean-up of site, work on minor punch list items.
Trenton: Commission client connections as the clients complete their work. Continue painting and clean-up of site, work on minor punch list items.
Watford City: Commission client connections as the clients complete their work. Continue painting and clean-up of site, work on minor punch list items.
Johnson's Corner: Commission client connections as the clients complete their work. Continue painting and clean-up of site, work on minor punch list items.



Dakota Access Pipeline Project  
 Monthly Construction Status Report  
 Case Number: PU-14-842

April 1, 2017 through April 30, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.			361-484-0338

Facilities Construction

Terminal Construction		
Site	%Complete	Status
Stanley	99%	In progress
Ramberg	99%	In Progress
Epping	99%	In Progress
Trenton	99%	In Progress
Watford City	99%	In Progress
Johnson's Corner	99%	In Progress

Tank Construction		
Site	%Complete	Status
Stanley	100%	In Progress
Ramberg	100%	In Service
Epping	100%	In Service
Trenton	100%	In Service
Watford City	100%	In Service
Johnson's Corner	100%	In Service



DAKOTA ACCESS, LLC PIPELINE PROJECT  
MONTHLY CONSTRUCTION STATUS REPORT  
CASE NUMBER PU-14-842  
APRIL 2017

Contact	Title	Phone	Email
Michael Futch	Project Manager	(713) 989-2765	<a href="mailto:michael.futch@energytransfer.com">michael.futch@energytransfer.com</a>

Activity	Physical Percent Complete
Clearing & Grading	100%
Pipe Stringing	100%
Engineering & Bending	100%
Welding	100%
Coating	100%
Ditching	100%
Lower-In & Backfill	100%
Tie Ins	100%
Testing	100%
Clean Up	96%
<b>TOTAL</b>	99%

Unweighted Activity	Percent Complete
Road Bores	100%
Directional Drills	100%

- Project is mechanically complete.
- Tree & shrub mitigation plan submitted
- Contractor remobilized for Statewide final clean-up, reclamation, and final seeding