



Dakota Access Pipeline Project
Monthly Construction Status Report

Case Number: PU-14-842

August 1, 2017 through August 31, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.		N/A	361-484-0338

Facilities Construction

This Month's Activities
Stanley: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are complete. One client is connected.
Ramberg: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are complete. Three clients connected.
Epping: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are complete. Two clients connected.
Trenton: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are complete. Two clients connected.
Watford City: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are complete. Two clients connected, one more is finishing construction.
Johnson's Corner: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are complete. Five clients connected.



DAKOTA ACCESS PIPELINE
An ENERGY TRANSFER Company

Dakota Access Pipeline Project
Monthly Construction Status Report

Case Number: PU-14-842

August 1, 2017 through August 31, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.			361-484-0338

Facilities Construction

Next Month's Activities
Stanley: Continue clean-up of site, work on minor punch list items.
Ramberg: Continue clean-up of site, work on minor punch list items.
Epping: Continue clean-up of site, work on minor punch list items.
Trenton: Commission client connections as the clients complete their work. Continue clean-up of site, work on minor punch list items.
Watford City: Commission client connections as the clients complete their work. Continue clean-up of site, work on minor punch list items.
Johnson's Corner: Commission client connections as the clients complete their work. Continue clean-up of site, work on minor punch list items.



Dakota Access Pipeline Project
 Monthly Construction Status Report
 Case Number: PU-14-842

August 1, 2017 through August 31, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.			361-484-0338

Facilities Construction

Terminal Construction		
Site	%Complete	Status
Stanley	100%	In Service
Ramberg	99%	In Service
Epping	100%	In Service
Trenton	100%	In Service
Watford City	99%	In Service
Johnson's Corner	99%	In Service

Tank Construction		
Site	%Complete	Status
Stanley	100%	In Service
Ramberg	100%	In Service
Epping	100%	In Service
Trenton	100%	In Service
Watford City	100%	In Service
Johnson's Corner	100%	In Service



DAKOTA ACCESS, LLC PIPELINE PROJECT
MONTHLY CONSTRUCTION STATUS REPORT
CASE NUMBER PU-14-842
AUGUST 2017

Contact	Title	Phone	Email
Michael Futch	Project Manager	(713) 989-2765	michael.futch@energytransfer.com

Activity	Physical Percent Complete
Clearing & Grading	100%
Pipe Stringing	100%
Engineering & Bending	100%
Welding	100%
Coating	100%
Ditching	100%
Lower-In & Backfill	100%
Tie Ins	100%
Testing	100%
Clean Up	100%
TOTAL	100%

Unweighted Activity	Percent Complete
Road Bores	100%
Directional Drills	100%

- Tree & shrub mitigation plan has been implemented; monitoring and compliance ongoing through Fall 2019.
- Contractor working weed control and final seeding Statewide to achieve successful revegetation. Monitoring will continue through Summer 2018 and/or until successful.