



Dakota Access Pipeline Project
 Monthly Construction Status Report
 Case Number: PU-14-842

October 1, 2017 through October 31, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.		N/A	361-484-0338

Facilities Construction

This Month's Activities
Stanley: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are complete. One client is connected.
Ramberg: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are complete. Three clients connected.
Epping: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are complete. Two clients connected.
Trenton: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are complete. Two clients connected.
Watford City: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are complete. Three clients connected.
Johnson's Corner: Terminal is fully operational. Site cleanup and grading, road reconstruction, and painting are complete. Five clients connected, one in construction.



Dakota Access Pipeline Project
 Monthly Construction Status Report

Case Number: PU-14-842

October 1, 2017 through October 31, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.			361-484-0338

Facilities Construction

Next Month's Activities
Stanley: Work on minor punch list items.
Ramberg: Work on minor punch list items.
Epping: Work on minor punch list items.
Trenton: Work on minor punch list items.
Watford City: Work on minor punch list items.
Johnson's Corner: Commission client connections as the clients complete their work. Work on minor punch list items.



Dakota Access Pipeline Project
 Monthly Construction Status Report
 Case Number: PU-14-842

October 1, 2017 through October 31, 2017

Contact	Title	Contact	Office Phone	Cell Phone
Tommy Gilmore	Const. Mgr.			361-484-0338

Facilities Construction

Terminal Construction		
Site	%Complete	Status
Stanley	100%	In Service
Ramberg	100%	In Service
Epping	100%	In Service
Trenton	100%	In Service
Watford City	100%	In Service
Johnson's Corner	99%	In Service

Tank Construction		
Site	%Complete	Status
Stanley	100%	In Service
Ramberg	100%	In Service
Epping	100%	In Service
Trenton	100%	In Service
Watford City	100%	In Service
Johnson's Corner	100%	In Service



DAKOTA ACCESS, LLC PIPELINE PROJECT
MONTHLY CONSTRUCTION STATUS REPORT
CASE NUMBER PU-14-842
OCTOBER 2017

Contact	Title	Phone	Email
Michael Futch	Project Manager	(713) 989-2765	michael.futch@energytransfer.com

Activity	Physical Percent Complete
Clearing & Grading	100%
Pipe Stringing	100%
Engineering & Bending	100%
Welding	100%
Coating	100%
Ditching	100%
Lower-In & Backfill	100%
Tie Ins	100%
Testing	100%
Clean Up	100%
TOTAL	100%

Unweighted Activity	Percent Complete
Road Bores	100%
Directional Drills	100%

- Tree & shrub mitigation plan has been implemented; monitoring and compliance ongoing through Fall 2019.
- Contractor working weed control and final seeding Statewide to achieve successful revegetation. Monitoring will continue through Summer 2018 and/or until successful.