



Monthly Construction Progress Report

Case #: PU-14-852

Project: Lonesome Creek Station Phase III

Month Ending: June 30, 2015

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Josh Rossow	Basin Electric	701-557-5628	701-516-6556
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Cole Kothman	Basin Electric	701-557-4863	763-227-1170
Construction Coordinator	Darrell Slavick	Basin Electric	701-557-4862	701-202-5418
Construction Site Manager	James Davis	AZCO, Inc.	TBD	920-450-3534

Project Safety & Environmental

-One minor incident involving an excavator and one near miss involving improper barricading for the month, no injuries.
-Received measurable precipitation (rain) on 6/2, 6/6, and 6/20; monitored and serviced BMP's as required per the SWPPP.

Construction Progress

-June work commenced under ND One-Call Ticket Numbers: 15062904 and 15084292 (attached)
-Main LCS site mass excavation completed, LCS substation mass excavation in progress.
-Contractor has started topsoil activities, and will be laying erosion control mats, as well as additional wattles, as these areas are completed.
-Foundation and piping excavations have begun, starting with install of the oily drain tank.
-Fabrication and installation of underground piping and duct banks has commenced.
-Forming and pouring of piers and foundations has commenced.

Scheduled Activities

Continue piping, duct bank, and foundation excavation.
Continue installing underground pipe and conduit.
Start excavation and install work inside existing plant area.
Finish mass excavation of substation area.
Start culvert and storm sewer installation.
Project COD (Commercial Operation Date) is scheduled for April, 2016.

Comments

None.

Report Signatory	Date
Darrell Slavick Construction Coordinator	

49 **PU-14-852** Filed: 7/1/2015 Pages: 1
Lonesome Creek Station Phase III Project progress
report – month ending 6-30-2015