



Monthly Construction Progress Report

Case #: PU-14-852

Project: Lonesome Creek Station Phase III

Month Ending: February 29, 2016

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Josh Rossow	Basin Electric	701-557-5628	701-516-6556
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Darrell Slavick	Basin Electric	701-557-4862	701-202-5418
Construction Site Manager	James Davis	AZCO, Inc.	TBD	920-450-3534

Project Safety & Environmental

The site had an incident-free month.
Received several dustings of snow, nothing ; monitored and serviced BMP's as required per the SWPPP.

Construction Progress

- All underground work at LCS plant site is completed.
- Finalized cable pulls and terminations.
- Finished lube oil and instrument air line flushes/blows.
- Heat trace and insulation activities ongoing.
- Working on commissioning equipment in PCM buildings.
- Continue commissioning of BOP systems and equipment.
- Project is completion is 98.5%.

Scheduled Activities

- Continue heat trace and insulation activities.
- Continue commissioning activities.
- Scheduling vendors for start-up activities.
- Project COD (Commercial Operation Date) is scheduled on April 1, 2016.

Comments

None at this time.

Report Signatory

Darrell Slavick Construction Coordinator

Date

60 PU-14-852 Filed: 3/3/2016 Pages: 1
Lonesome Creek Station Phase III Project progress
report – month ending 2-29-2016