



# Monthly Construction Progress Report

Case #: PU-14-852

Project: Lonesome Creek Station Phase III

Month Ending: March 31, 2016

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Josh Rossow	Basin Electric	701-557-5628	701-516-6556
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Darrell Slavick	Basin Electric	701-557-4862	701-202-5418
Construction Site Manager	James Davis	AZCO, Inc.	TBD	920-450-3534

Project Safety & Environmental
The site had an incident-free month. Received a few dustings of snow, sprinkles nothing measureable; monitored and serviced BMP's as required per the SWPPP.

Construction Progress
-All underground work at LCS plant site is completed. -Continue commissioning of BOP systems and equipment. -Clearing up last minute checks prior to first fire of both units. -Finishing up final painting. -Demobilization efforts are in full swing. -Project is completion is 99.7%.

Scheduled Activities
-Complete first fire on both units -Load exhaust catalyst on both units -Complete performance testing on both units -Final demobilization

Comments
None at this time.

Report Signatory	Date
Darrell Slavick Construction Coordinator	

61 **PU-14-852** Filed: 4/8/2016 Pages: 1  
**Lonesome Creek Station Phase III Project progress report – month ending 3-31-2016**