



Monthly Construction Progress Report

Case #: PU-14-852

Project: Lonesome Creek Station Phase III

Month Ending: May 31, 2016

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Josh Rossow	Basin Electric	701-557-5628	701-516-6556
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Darrell Slavick	Basin Electric	701-557-4862	701-202-5418
Construction Site Manager	James Davis	AZCO, Inc.	TBD	920-450-3534

Project Safety & Environmental

The site had an incident-free month.
Received numerous precipitation events over the month; monitored and serviced BMP's as required per the SWPPP.

Construction Progress

- All scheduled underground work at LCS plant site is completed.
- Demobilization is 100% complete.
- LCS Phase 3 CTG's (Units 4 and 5) were performance tested this month, and were accepted, pending a few punchlist items.
- Re-vegetation reclamation efforts underway.
- Project (Units 4 & 5) completion is 99.9%.
- Unit 6 Supporting infrastructure installed, C.T. to be installed at yet to be determined date

Scheduled Activities

- Finish reclamation efforts around perimeter
- Complete punchlist items

Comments

None at this time.

63 **PU-14-852** Filed: 6/29/2016 Pages: 1
Lonesome Creek Station Phase III Project progress report – month ending May 2016

Basin Electric Power Cooperative

Report Signatory	Date
Josh Rossow Project Manager	May 31, 2016