



Monthly Construction Progress Report

Case #: PU-14-852

Project: Lonesome Creek Station Phase III

Month Ending: June 30, 2016

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Josh Rossow	Basin Electric	701-557-5628	701-516-6556
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Darrell Slavick	Basin Electric	701-557-4862	701-202-5418
Construction Site Manager	James Davis	AZCO, Inc.	TBD	920-450-3534

Project Safety & Environmental

The site had an incident-free month.
Received numerous precipitation events over the month; monitored and serviced BMP's as required per the SWPPP.

Construction Progress

All scheduled underground work at LCS plant site is completed.
Demobilization is 100% complete.
LCS Phase 3 CTG's (Units 4 and 5) punch list items addressed.
Re-vegetation efforts completed.
Project (Units 4 & 5) completion is 99.9%.
Unit 6 Supporting infrastructure installed, C.T. to be installed at yet to be determined date
Installing cathodic protection system

Scheduled Activities

- Continued installation of cathodic protection system
- Monitor re-vegetation growth
- Complete punchlist items

Comments

None at this time.

Report Signatory	Date
Josh Rossow Project Manager	June 30, 2016

64 **PU-14-852** Filed: 7/13/2016 Pages: 1
 Lonesome Creek Station Phase III Project progress
 report - month ending June 2016