



Monthly Construction Progress Report

Case #: PU-14-852

Project: Lonesome Creek Station Phase III

Month Ending: July 31, 2016

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Josh Rossow	Basin Electric	701-557-5628	701-516-6556
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Darrell Slavick	Basin Electric	701-557-4862	701-202-5418
Construction Site Manager	James Davis	AZCO, Inc.	TBD	920-450-3534

Project Safety & Environmental

There was one property damage incident. An underground HDPE drain line was struck while boring cathodic protection wells. There were no injuries. Received numerous precipitation events over the month; monitored and serviced BMP's as required per the SWPPP.

Construction Progress

- Seeding and reclamation efforts are complete.
- Project (Units 4 & 5) completion is 99.9%.
- Unit 6 Supporting infrastructure installed, C.T. to be installed at yet to be determined date
- Installation of the cathodic protection system is 75% complete.

Scheduled Activities

- Completion of cathodic protection system.
- Continue to monitor and service BMP's as required per the SWPPP.
- Continue to monitor vegetation regrowth and control weeds.

Comments

None at this time.

Report Signatory	Date
Josh Rossow Project Manager	

67 **PU-14-852** Filed: 8/26/2016 Pages: 1
Lonesome Creek Station Phase III Project progress
report – month ending July 2016