

Monthly Construction Progress Report

Case #: PU-14-852

Project: Lonesome Creek Station Unit 6

Month Ending: November 30, 2020

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Trent Schwahn	BEPC	701-557-5128	701-202-3131
Project Engineer	Mark Jenson	BEPC	701-557-5661	701-595-2200
Field Coordinator	Darrell Slavick	BEPC	701-557-5146	701-202-5418
Contractor Project Manager	Paul Kikel	Casey Ind.	TBD	303-335-6962

Project Safety & Environmental

The site had a minor property damage incident this month.
No recordable rainfall amounts at the site, BMPs maintained per SWPPP.

Construction Progress

- Excavated and poured several foundations, including the PCM building foundations and GSU transformer containment base.
- Pre-fabrication and installation of underground piping is ongoing
- Underground electrical ductbank installation is ongoing.

Scheduled Activities

- Continue piping installation and backfill
- Continue soil correction and foundation install for high voltage structures
- Backfill around PCM foundations and continue duct bank and foundation install
- Form and pour GSU wall foundation

Comments

None at this time.

Report Signatory	Date
Darrell Slavick Field Coordinator	December 1, 2020