

Monthly Construction Progress Report

Case #: PU-14-852

Project: Lonesome Creek Station Unit 6

Month Ending: December 31, 2020

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Trent Schwahn	BEPC	701-557-5128	701-202-3131
Project Engineer	Mark Jenson	BEPC	701-557-5661	701-595-2200
Field Coordinator	Darrell Slavick	BEPC	701-557-5146	701-202-5418
Contractor Project Manager	Paul Kikel	Casey Ind.	TBD	303-335-6962

Project Safety & Environmental

The site had no major incidents this month.
No recordable rainfall amounts at the site, BMPs maintained per SWPPP.

Construction Progress

- Formed, poured, and stripped the GSU transformer wall, as well as some footers for the high voltage structures.
- Pre-fabrication and installation of underground piping is ongoing
- Underground electrical ductbank installation is ongoing.

Scheduled Activities

- Continue piping installation and backfill
- Install cable tray and supports for PCM building
- Form and pour ancillary foundations around the CTG
- Begin receiving and setting of CTG

Comments

None at this time.

Report Signatory	Date
Darrell Slavick Field Coordinator	January 4, 2020