

Monthly Construction Progress Report

Case #: PU-14-852

Project: Lonesome Creek Station Unit 6

Month Ending: January 31, 2021

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Trent Schwahn	BEPC	701-557-5128	701-202-3131
Project Engineer	Mark Jenson	BEPC	701-557-5661	701-595-2200
Field Coordinator	Darrell Slavick	BEPC	701-557-5146	701-202-5418
Contractor Project Manager	Paul Kikel	Casey Ind.	TBD	303-335-6962

Project Safety & Environmental

The site had no major incidents this month.
No recordable precipitation amounts at the site, BMPs maintained per SWPPP.

Construction Progress

- Formed, poured, and stripped some ancillary foundations for maintenance slabs and other skids.
- Pre-fabrication and installation of underground piping is wrapping up.
- Underground electrical ductbank installation is nearing completion.
- Started receiving smaller equipment deliveries from vendors. Larger equipment was delayed to early February.

Scheduled Activities

- Begin receiving and setting of CTG equipment
- Complete underground piping installation and backfill, start assembling aboveground piping
- Receive and set PCM building, begin cable activities
- Continue pouring ancillary foundations around the CTG

Comments

None at this time.

Report Signatory	Date
Darrell Slavick Field Coordinator	February 2, 2021