

Monthly Construction Progress Report

Case #: PU-14-852

Project: Lonesome Creek Station Unit 6

Month Ending: March 31, 2021

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Trent Schwahn	BEPC	701-557-5128	701-202-3131
Project Engineer	Mark Jenson	BEPC	701-557-5661	701-595-2200
Field Coordinator	Darrell Slavick	BEPC	701-557-5146	701-202-5418
Contractor Project Manager	Paul Kikel	Casey Ind.	TBD	303-335-6962

Project Safety & Environmental

The site had no major incidents this month.
No recordable precipitation amounts at the site, just high winds, BMPs maintained per SWPPP.

Construction Progress

- Continue assembly and stack out of GE package sections
- Set majority of GE and BOP skids
- Continue assembling and welding SCR sections
- Installing aboveground piping, completed several tie-ins to the existing facility piping
- Interconnect wiring and floor penetration install under PCM building
- Started excavation and concrete work for the new shop building

Scheduled Activities

- Continue assembling CTG equipment and air filter house
- Complete backfill and concrete placement for new shop building
- Continue conduit, cable, and instrument installation
- Wrap up above ground piping installation
- Unit outages toward the end of the month to tie in remaining piping systems

Comments

None at this time.

Report Signatory	Date
Darrell Slavick Field Coordinator	April 5, 2021