

Monthly Construction Progress Report

Case #: PU-14-852

Project: Lonesome Creek Station Unit 6

Month Ending: June 30, 2021

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Trent Schwahn	BEPC	701-557-5128	701-202-3131
Project Engineer	Mark Jenson	BEPC	701-557-5661	701-595-2200
Field Coordinator	Darrell Slavick	BEPC	701-557-5146	701-202-5418
Contractor Project Manager	Paul Kikel	Casey Ind.	TBD	303-335-6962

Project Safety & Environmental

- The site had no incidents this month.
- BMPs maintained per SWPPP.

Construction Progress

- Completed turbine and generator lube oil flushed, restored systems
- Walkdown and punchlisting of systems ongoing
- Completed majority of cable pulls and terminations. Lighting and receptacles ongoing.
- Electrical component testing and checkout ongoing.

Scheduled Activities

- Complete electrical cable pulls and terminations
- Continue commissioning and checkout activities
- Pre-engineered metal building (PEMB) construction

Comments

None at this time.

Report Signatory	Date
Darrell Slavick Field Coordinator	July 6, 2021