



Monthly Construction Progress Report

Case #: PU-14-852

Project: Lonesome Creek Station Unit 6

Month Ending: July 31, 2021

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Trent Schwahn	BEPC	701-557-5128	701-202-3131
Project Engineer	Mark Jenson	BEPC	701-557-5661	701-595-2200
Field Coordinator	Darrell Slavick	BEPC	701-557-5146	701-202-5418
Contractor Project Manager	Paul Kikel	Casey Ind.	TBD	303-335-6962

Project Safety & Environmental

- The site had no incidents this month.
- BMPs maintained per SWPPP.

Construction Progress

- Completed electrical testing and turbine pre-commissioning checks
- Completed lighting and receptacles install.
- Majority of PEMB constructed. Some interior wiring, piping, and trim work remain.

Scheduled Activities

- Complete commissioning and start-up activities
- Finish metal building construction
- Demobilize from jobsite

Comments

None at this time.

Report Signatory	Date
Darrell Slavick Field Coordinator	August 4, 2021