

## Monthly Construction Progress Report

Case #: PU-14-852

Project: Lonesome Creek Station Unit 6

Month Ending: May 31, 2021

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Trent Schwahn	BEPC	701-557-5128	701-202-3131
Project Engineer	Mark Jenson	BEPC	701-557-5661	701-595-2200
Field Coordinator	Darrell Slavick	BEPC	701-557-5146	701-202-5418
Contractor Project Manager	Paul Kikel	Casey Ind.	TBD	303-335-6962

### Project Safety & Environmental

The site had no incidents this month.  
Over 1" precipitation received at the site, and high winds, BMPs maintained per SWPPP.

### Construction Progress

- Wrapping up mechanical installation, working on punchlist and misc items
- Finish installing aboveground piping
- Wire pulls and conduit/tray installs ongoing
- Major wire terminations kicking off
- Fire protection installed, commissioning to start early June

### Scheduled Activities

- Wrap up the majority of wire pulling and terminations
- Grouting foundations
- Mobilizing multiple contractors for checkout and commissioning
- Mobilize contractor to start work on the pre-engineered metal building
- Heat trace and insulation installation beginning.

### Comments

None at this time.

Report Signatory	Date
Darrell Slavick      Field Coordinator	June 7, 2021