

**PUBLIC SERVICE COMMISSION REPORT**  
**Targa Badlands LLC. LMGP IV**  
**Month/Year: Dec. 2017**

**Rep. 001**

**CIVIL**

- 196 Piers drilled, and concrete poured to date.
- (3) Three Heat Recovery Unit foundations completed.
- (3) Three Lube Oil Cooler foundations completed.
- (3) Three Suction Scrubber foundations completed.
- (3) Three Compressor foundations completed.
- Compressor Building perimeter grade beam wall completed.
- A total of **864**yds. of concrete poured onsite to date.

**STRUCTURAL**

- Erection of the North/ South pipe rack.
- Erection of the East/ West pipe rack.

**MECHANICAL**

- Installation of two (2) air exchange coolers
- Installation of two (2) Turbine Driven compressors (Manufactured by Solar).

**PROJECT COMPLETION**

The project has been divided into two phases, below are Phase 1 completion percentages. Phase 2 will initiate after phase 1 is complete.

Civil Completion Percentage = **73%**

Structural Completion Percentage = **68%**

Compressor Building Completion Percentage = **20%**

Piping Installation Completion = **0%**

Overall Project Completion = **38%**

**PUBLIC SERVICE COMMISSION REPORT**  
**Targa Badlands LLC. LMGP IV**  
**Month/Year: Dec. 2017**

**Rep. 001**

**Upcoming Schedule**

The focal point of construction for the month of January 2018 is intended to be as follows: -

- The completion (concrete pour) of the Compressor Building floor/pad.
- The completion of the remaining pipe trenches (concrete pour).
- The erection of the Compressor Building.