

PUBLIC SERVICE COMMISSION REPORT
PU-14-853
Targa Badlands LLC.
LMGP-IV
Month/Year: Jan. 2018

Pertinent and in compliance to the North Dakota Public Service Commission's, Case# PU-14-853, for Little Missouri Gas Plant-IV (LMGP-IV), below is the construction report for this month which is broken down as per construction disciplines.

CIVIL

- 196 Piers drilled, and concrete poured to date.
- (6) Six Pipe Trench floors completed.
- (6) Six Pipe Trench Walls completed.
- (1) One Coalescer Foundation completed.
- Installation of pipe trench drain piping.
- Release of four (4) foundations for equipment erection.
- A total of **1056 yds.** Of concrete poured to date

STRUCTURAL

- Erection of supplementary members of the North/ South pipe rack.
- Erection of supplementary members of the East/ West pipe rack.

MECHANICAL

- Erection/Installation of four (4) vessels, V-4471, V-4472, V-4481 and V-4482

PROJECT COMPLETION

The project has been divided into two phases, below are Phase 1 completion percentages. Phase 2 will initiate after phase 1 is complete. Details below are Phase 1 only.

Civil Completion Percentage = **76%**

Structural Completion Percentage = **35%**

Compressor Building Completion Percentage = **23%**

Mechanical/Equipment = **30%**

Overall Project Completion = **40%**

Upcoming Schedule

The focal point of construction for the month of February 2018 is intended to be as follows: -

- The completion (concrete pour) of the Compressor Building floor/pad.
- The completion of the remaining pipe trench walls (concrete pour).
- The erection of the Compressor Building.
- The field fabrication of piping.
- Stationary Equipment Installation.