

**PUBLIC SERVICE COMMISSION REPORT**  
**PU-14-853**  
**Targa Badlands LLC.**  
**LMGP-IV**  
**Month/Year: Feb. 2018**

Pertinent and in compliance to the North Dakota Public Service Commission's, Case# PU-14-853, for Little Missouri Gas Plant-IV (LMGP-IV), below is the construction report for this month which is broken down as per construction disciplines.

### **CIVIL**

- 201 Piers drilled, and concrete poured to date.
- (6) Six additional Pipe Trench Walls completed. Twelve (12) total
- Completion of Water Tank 7801/Hot Oil Tank foundation.
- Release of one (1) foundation for equipment erection
- Sectional concrete pour of Compressor Building Slab on Grade (S.O.G.)
- A total of **1182 yds.** Of concrete poured to date

### **STRUCTURAL**

- Continued erection of supplementary members of the North/ South pipe rack.
- Continued erection of supplementary members of the East/ West pipe rack.

### **MECHANICAL**

- Erection/Installation of Sump Tank and Fuel Gas Scrubber V-4470

### **PIPING**

- Field fabrication of Instrument Air (IA) piping.

### **INSTRUMENT & ELECTRICAL (I&E)**

- Verification/Testing of grounding grid.

### **PROJECT COMPLETION**

The project has been divided into two phases, below are Phase 1 completion percentages. Phase 2 will initiate after phase 1 is complete. Details below are Phase 1 only.

Civil Completion Percentage = **91%**

Structural Completion Percentage = **45%**

Compressor Building Completion Percentage = **23%**

Mechanical/Equipment = **37%**

Piping = **2%**

I&E = **12%**

Overall Project Completion = **45%**

### **Upcoming Schedule**

The focal point of construction for the month of March 2018 is intended to be as follows: -

- The completion (concrete pour) of the Compressor Building floor/pad.
- The completion of bolting of all structural members.
- The erection of the Compressor Building.
- The continued field fabrication of piping.
- Electrical support/s and cable tray installation
- Stationary Equipment Installation.