

**PUBLIC SERVICE COMMISSION REPORT**  
**PU-14-853**  
**Targa Badlands LLC.**  
**LMGP-IV**  
**Month/Year: Jun. 2018**

Pertinent and in compliance to the North Dakota Public Service Commission's, Case# PU-14-853, for Little Missouri Gas Plant-IV (LMGP-IV), below is the construction report for this month which is broken down as per construction disciplines.

#### **CIVIL**

- A total of **1653 yds.** of concrete poured to date.

#### **COMPRESSOR BUILDING**

- Continued installation of structural piping supports.
- Installation of pipe trench grating covers.
- Compressor building associated piping installation.

#### **MECHANICAL**

- Installation of the EGM Skid.
- Retrofit installation of the Lube Oil coolers.

#### **PIPING**

- Continued field fabrication and pipe rack installation of, Fuel Gas (**FG**), Hot Oil (**HO**), Process Gas (**PG**) and Closed Drain (**CD**).
- Radiographic testing of representative sampling of welds.
- Fabrication of Metering Skid associated piping

#### **INSTRUMENT & ELECTRICAL (I&E)**

- Termination of wire/cable runs.
- MCC Terminations.

### **PROJECT COMPLETION**

The project has been divided into two phases, below are Phase 1 completion percentages. Phase 2 will initiate after phase 1 is complete. Details below are Phase 1 only.

Civil Completion Percentage = **97%**

Structural Completion Percentage = **98%**

Compressor Building Completion Percentage = **95%**

Mechanical/Equipment = **97%**

Piping = **76%**

I&E = **79%**

Overall Project Completion = **82%**

### **Upcoming Schedule**

The focal point of construction for the month of July 2018 is intended to be as follows: -

- The installation of the Metering Skid and associated piping.
- The function test of the Compressor Building overhead crane.
- Hydrostatic testing of piping systems.
- Final grade preparation.