

PUBLIC SERVICE COMMISSION REPORT
PU-14-853
Targa Badlands LLC.
LMGP-IV
Month/Year: APR. 2019

Pertinent and in compliance to the North Dakota Public Service Commission's, Case# PU-14-853, for Little Missouri Gas Plant-IV (LMGP-IV), below is the construction report for this month which is broken down as per construction disciplines.

CIVIL.

- The following foundations/pedestals were poured in PHASE 1: WHRU foundation and miscellaneous pipe supports.
- **5110 cu. Yds.** of concrete poured to date.

MECHANICAL

- All mechanical/stationary equipment installed to date.

PIPING

- Continued installation of piping associated with Areas 6/8/9.
- Fabrication of flare associated piping.

INSTRUMENT & ELECTRICAL (I&E)

- Junction Box terminations
- MCC to Compressor terminations.
- Pipe rack and Compressor building lighting installation.

PROJECT COMPLETION

The project has been divided into two phases, below are Phase 1 and Phase 2 completion percentages.

Phase 1 (Residue Compression and Waste Heat Recovery Unit construction):

Civil Completion Percentage = **99%**

Structural Completion Percentage = **99%**

Compressor Building Completion Percentage = **99%**

Mechanical/Equipment = **99%**

Piping = **98%**

I&E = **98%**

Overall Project Completion = **98%**

Phase 2 (Cold Plant, Stabilization, Balance of Plant construction):

Civil Completion Percentage = **99%**

Structural Completion Percentage = **92%**

Compressor Building Completion Percentage = **95%**

Mechanical/Equipment = **99%**

Piping = **90%**

I&E = **90%**

Overall Project Completion = **85%**

Upcoming Schedule

The focal point of construction for the month of MAY. 2019 is intended to be as follows: -

- Piping system completion.
- Equipment/Tower Insulation completion.
- Heat Trace completion.